

Physical and Financial Progress of Projects under JnNURM (As on 28/02/09)

| Rs in crores | | | | |
|--|---|----------------|---------------|---|
| sno | Name of Project | Approved Cost | Expenditure | Physical Status |
| AHMEDABAD | | | | |
| Sub-mission 1 (Urban Infrastructure and Governance) | | | | |
| 1 | Pipeline from Narmada Main Canal to Kotarpur WTP | 23.03 | 26.83 | Completed |
| | 330 MLD Capacity Intake well at Kotarpur | 8.14 | | Completed |
| | Const. Water Treatment at Raska | 22.66 | | 20% |
| 2 | Construction of Four lane River Bridge - Vasna to Pirana | 29.55 | 29.36 | Completed |
| 3 | Construction of ROB on Ahmedabad Botad M.G.line at Shreyas Crossing | 12.12 | 12.59 | Completed |
| 4 | Sewage Treatment plant at Vasna (35 MLD) | 11.35 | 6.21 | 53% |
| 5 | Sewage Treatment plant at Pirana (60 MLD & 180 MLD) | 69.22 | 56.88 | 78% |
| 6 | BRTS Project Phase - I (DPR-1) | 87.60 | 57.43 | 75% |
| 7 | BRTS Project Phase - I (DPR-2) | 405.72 | 106.78 | Out of 15 Pkgs., Work In Progress in 13 Pkgs., 2 Pkg. is under Tender Stage |
| 8 | Storm Water Drainage (West Zone) | 59.14 | 33.95 | 50% |
| 9 | Storm water Drainage (South and Central Zone) | 120.88 | 47.53 | 38% |
| 10 | Storm water Drainage (North and East zone) | 122.83 | 55.81 | 44% |
| 11 | Construction of 4-lane Road over Bridge on Ahmedabad-Mumbai B.G. railway line at Ambika Tube Crossing | 15.00 | 19.37 | 59% |
| 12 | Construction of ROB on Ahmedabad Mumbai B.G. line | 21.44 | 16.47 | 95% |
| 13 | Construction of four lane ROB at omkar crossing - Memco | 18.51 | 13.96 | 45% |
| 14 | BRTS Project Phase - II (DPR-1) | 488.13 | 0.00 | Work in Progress |
| 15 | DPR of Sewerage network of East AUDA area of Ahmedabad City | 73.92 | 0.00 | Tenders Under Process |
| 16 | DPR for sewerage network of West AUDA area of Ahmedabad City | 273.56 | 0.00 | Tenders Under Process |
| 17 | SOLID WASTE MANAGEMENT OF AHMEDABAD | 141.88 | 0.00 | Tenders Under Process |
| 18 | Construction of major and minor radial roads phase - 1 | 50.13 | 49.30 | 99% |
| 19 | Construction of six lane fly over bridge on 132" ring road on sola junction | 18.57 | 19.16 | 90% |
| 20 | construction of 4-lane ROB on Sabarmati - viramgam B.G. Railway line near Chanakypuri | 20.11 | 13.47 | 100% |
| 21 | Construction of six lane fly over bridge on 132" ring road on shivranjani junction | 16.70 | 17.82 | 100% |
| 22 | Construction of six lane fly over bridge on 132" ring road on Memnagar junction | 15.13 | 18.13 | 100% |
| 23 | Terminal sewage pumping station and sewage treatment plant near vasna for west AUDA area | 106.92 | 9.47 | Work in Progress |
| 24 | Terminal sewage pumping station and sewage treatment plant near vinzol for east AUDA area | 36.81 | 4.59 | Work in Progress |
| 25 | Catchment Development And Drainage For Water Bodies Development And Flood Relief Project (For Ahmedabad Peripheral Urban Area Of Ahmedabad Municipal Corporation) | 104.75 | 5.48 | Tenders Under Process |
| Sub-mission II (Basic Services for Urban Poor) | | | | |
| 26 | EWS housing in Peripheral areas of Ahmedabad (AUDA) | 98.13 | 75.53 | 80% |
| 27 | Housing for Urban Poor in AUDA area | 87.06 | 19.42 | 21% |
| 28 | DPR for housing project for urban poor | 338.76 | 71.94 | 21% |
| TOTAL OF AHMEDABAD | | 2897.75 | 787.48 | |