

Physical and Financial Progress of Projects under JnNURM (As on 31/01/09)

Rs in crores				
sno	Name of Project	Approved Cost	Expenditure	Physical Status
AHMEDABAD				
Sub-mission 1 (Urban Infrastructure and Governance)				
1	Pipeline from Narmada Main Canal to Kotarpur WTP	23.03	26.83	Completed
	330 MLD Capacity Intake well at Kotarpur	8.14		Completed
	Const. Water Treatment at Raska	22.66		10%
2	Construction of Four lane River Bridge - Vasna to Pirana	29.55	29.36	Completed
3	Construction of ROB on Ahmedabad Botad M.G.line at Shreyas Crossing	12.12	12.59	Completed
4	Sewage Treatment plant at Vasna (35 MLD)	11.35	4.56	51%
5	Sewage Treatment plant at Pirana (60 MLD & 180 MLD)	69.22	53.99	78%
6	BRTS Project Phase - I (DPR-1)	87.60	55.21	70%
7	BRTS Project Phase - I (DPR-2)	405.72	95.41	Out of 15 Pkgs., Work In Progress in 13 Pkgs., 2 Pkg. is under Tender Stage
8	Storm Water Drainage (West Zone)	59.14	31.46	48%
9	Storm water Drainage (South and Central Zone)	120.88	40.22	36%
10	Storm water Drainage (North and East zone)	122.83	47.21	42%
11	Construction of 4-lane Road over Bridge on Ahmedabad-Mumbai B.G. railway line at Ambika Tube Crossing	15.00	16.98	45%
12	Construction of ROB on Ahmedabad Mumbai B.G. line	21.44	16.07	95%
13	Construction of four lane ROB at omkar crossing - Memco	18.51	12.64	38%
14	BRTS Project Phase - II (DPR-1)	488.13	0.00	Work in Progress
15	Construction of major and minor radial roads phase - 1	50.13	47.89	99%
16	Construction of six lane fly over bridge on 132" ring road on sola junction	18.57	18.63	90%
17	construction of 4-lane ROB on Sabarmati - viramgam B.G. Railway line near Chanakypuri	20.11	13.47	100%
18	Construction of six lane fly over bridge on 132" ring road on shivranjani junction	16.70	17.82	100%
19	Construction of six lane fly over bridge on 132" ring road on Memnagar junction	15.13	18.13	99%
20	Terminal sewage pumping station and sewage treatment plant near vasna for west AUDA area	106.92	5.49	Work in Progress
21	Terminal sewage pumping station and sewage treatment plant near vinzol for east AUDA area	36.81	3.11	Work in Progress
22	Catchment Development And Drainage For Water Bodies Development And Flood Relief Project (For Ahmedabad Peripheral Urban Area Of Ahmedabad Municipal Corporation)	104.75	3.34	Tenders Under Process
Sub-mission II (Basic Services for Urban Poor)				
23	EWS housing in Peripheral areas of Ahmedabad (AUDA)	98.13	74.53	78%
24	Housing for Urban Poor in AUDA area	87.06	19.42	16%
25	DPR for housing project for urban poor	338.76	59.38	18%
TOTAL OF AHMEDABAD		2408.39	723.74	