

Physical and Financial Progress of Projects under JnNURM (As on 31-01-2010)

Rs in crores

| Sr. No. | Project Code | Name of Project | Approved Cost | Expenditure | Physical Status |
|--|--------------|---|---------------|-------------|-----------------------|
| Ahmedabad - AMC | | | | | |
| Sub-mission 1 (Urban Infrastructure and Governance) | | | | | |
| 1 | AMD-002 | CONSTRUCTION OF FOUR LANE ROB IN LIEU OF L.C. NO. 5A AT OMKAR CROSSING ON AHMEDABAD - HIMATNAGAR M.G. RAILWAY LINE BETWEEN STATION KALUPUR AND NARODA . | 18.51 | 22.23 | 85% |
| 2 | AMD-004 | CONSTRUCTION OF RAILWAY OVER BRIDGE NO. 132 FT. RING ROAD NEAR DAXINI SOCIETY OVER B.G. RAILWAY LINES BETWEEN MANINAGAR & VATVA RAILWAY STATION | 21.44 | 18.24 | Completed |
| 3 | AMD-005 | CONSTRUCTION OF RAILWAY OVER BRIDGE ON AHMEDABAD BOTAD M.G. RAILWAY LINE AT SHREYAS CROSSING ON 122 FT. RING ROAD | 12.12 | 12.59 | Completed |
| 4 | AMD-006 | CONSTRUCTION OF FOUR LANE BRIDGE ACROSS SABARMATI RIVER CONNECTING VASNA & PIRANA 122 ROAD. | 29.55 | 29.36 | Completed |
| 5 | AMD-007 | CONSTRUCTION OF FOUR LANE ROB IN LIEU OF NO. 306 ON AHMEABAD - MUMBAI B.G. RAILWAY LINE AT AMBIKA TUBE CROSSING BETWEEN STATION VATVA AND MANINAGAR | 15.00 | 23.92 | 95% |
| 6 | AMD-009 | PIPE LINE FROM NARMADA MAIN CANAL TO KOTARPUR W.T.P.; 330 MLD CAPACITY INTAKE WELL IN SABARMATI RIVER NEAR KOTARPUR; WATER TREATMENT PLANT AT RASKA | 53.83 | 35.96 | 80% |
| 7 | AMD-014 | RENOVATION OF EXISTING SEWAGE TREATMENT PLANT AT PIRANA (60 MLD & 180 MLD) | 69.22 | 73.99 | 99% |
| 8 | AMD-016 | RENOVATION OF SEWAGE TREATMENT PLANT AT VASNA (35 MLD) | 11.35 | 10.47 | 90% |
| 9 | AMD-017 | BUS RAPID TRANSPORT SYSTEM - CONSTRUCTION OF 12 KM. LONG STRETCH (STRETCH - 1 OF FIRST PHASE) BRT ROADWAY CARRYING OUT DETAILED STUDIES AND ENGINEERING OF REMAINING STRETCHES (BRTS Project Phase - I : DPR-1) | 87.60 | 86.30 | Completed |
| 10 | AMD-025 | STORM WATER DRAINAGE SYSTEM FOR WEST ZONE OF AMC AREA | 59.14 | 64.04 | 92% |
| 11 | AMD-026 | STORM WATER DRAINAGE FOR SOUTH & CENTRAL ZONE OF AMC AREA, AHMEDABAD | 120.88 | 99.63 | 76% |
| 12 | AMD-027 | STORM WATER DRAINAGE FOR EAST ZONE AND NORTH ZONES OF AMC AREA, AHMEDABAD | 122.83 | 86.32 | 86% |
| 13 | AMD-028 | BUS RAPID TRASIST SYSTEM (STRETCH OF 46 KM.) (BRTS Project Phase - I : DPR-2) | 405.72 | 304.85 | 45% |
| 14 | AMD-037 | SOLID WASTE MANAGEMENT OF AHMEDABAD | 118.84 | 7.42 | 10% |
| 15 | AMD-042 | DPR of Sewerage network of East AUDA area of Ahmedabad City | 77.65 | 0.85 | Work in Progress |
| 16 | AMD-043 | DPR for sewerage network of West AUDA area of Ahmedabad City | 235.41 | 1.40 | Work in Progress |
| 17 | AMD-044 | Detail Project Report for BRTS phase II for Ahmedabad city (BRTS Project Phase - II : DPR-1) | 488.13 | 1.26 | Tender Under Approval |
| 18 | | Revitalization of Bhadra Fort Precincts | 70.00 | | Recently sanction |
| Ahmedabad - AUDA | | | | | |
| 18 | AMD-019 | CONSTRUCTION OF SIX LANE FLY OVER BRIDGE ON SOLA (AEC) JUNCTION AT AHMEDABAD | 18.57 | 22.18 | Completed |
| 19 | AMD-020 | CONSTRUCTION OF FOUR LANE BRIDGE ON SABARMATI - VIRAMGAM B. G. RAILWAY LINE, CHANAKYAPURI AHMEDABAD | 20.11 | 13.47 | Completed |
| 20 | AMD-021 | CONSTRUCTION OF FOUR LANE FLY OVER BRIDGE ON SHIVRANJANI JUNCTION AT AHMEDABAD | 16.70 | 18.03 | Completed |
| 21 | AMD-022 | CONSTRUCTION OF SIX LANE FLY OVER ON MEMNAGAR JUNCTION AT AHMEDABAD | 15.13 | 18.73 | Completed |
| 22 | AMD-023 | CONSTRUCTION OF MAJOR AND MINOR RADIAL ROADS PHASE - I IN AUDA AREA | 50.13 | 56.38 | Completed |
| 23 | AMD-031 | TERMINAL SEWERAGE PUMPING STATION, PUMPING MAIN AND SEWAGE TREATMENT PLANT NEAR VINZOL FOR EAST AUDA AREA | 36.81 | 21.02 | 92% |
| 24 | AMD-032 | WEST AUDA AREA TERMINAL SEWERAGE PUMPING STATION, PUMPING MAIN AND SEWAGE TREATMENT PLANT NEAR VASNA | 106.92 | 54.15 | 75% |
| 25 | AMD-034 | CATCHMENT DEVELOPMENT AND DRAINAGE FOR WATER BODIES DEVELOPMENT AND FLOOD RELIEF PROJECT (FOR AHMEDABAD PERIPHERAL URBAN AREA OF AHMEDABAD MUNICIPAL CORPORATION) | 104.75 | 49.94 | 61% |

| Rs in crores | | | | | |
|---|--------------|--|----------------|----------------|-----------------|
| Sr. No. | Project Code | Name of Project | Approved Cost | Expenditure | Physical Status |
| Sub-mission II (Basic Services for Urban Poor) | | | | | |
| 26 | AUDA-BSUP-1 | EWS HOUSING (8000 UNITS) IN PERIPHERIL AREAS OF AUDA | 98.13 | 86.40 | 89% |
| 27 | AUDA-BSUP-2 | EWS HOUSING (5664 UNITS) IN PERIPHERIL AREAS OF AHMEDABAD (AUDA) | 87.06 | 48.64 | 65% |
| 28 | AMC-BSUP-1 | EWS HOUSING (18976 UNITS) IN AREAS OF AHMEDABAD | 338.76 | 163.73 | 50% |
| TOTAL OF AHMEDABAD | | | 2910.29 | 1431.50 | |

| Note : | DPR sent for Approval of Government | Amount (in crores) |
|--------|--|--------------------|
| 1 | Construction of Housing for the Urban Poor (EWS) at various locations in AMC area (Phase-II) | 256.67 |