

## **Physical and Financial Progress of Projects under JnNURM (As on 30/06/09)**

Rs in crores				
sno	Name of Project	Approved Cost	Expenditure	Physical Status
<b>AHMEDABAD</b>				
<b>Sub-mission 1 (Urban Infrastructure and Governance)</b>				
1	Pipeline from Narmada Main Canal to Kotarpur WTP	23.03	29.87	Completed
	330 MLD Capacity Intake well at Kotarpur	8.14		Completed
	Const. Water Treatment at Raska	22.66		25%
2	Construction of Four lane River Bridge - Vasna to Pirana	29.55	29.36	Completed
3	Construction of ROB on Ahmedabad Botad M.G.line at Shreyas Crossing	12.12	12.59	Completed
4	Sewage Treatment plant at Vasna (35 MLD)	11.35	7.76	64%
5	Sewage Treatment plant at Pirana (60 MLD & 180 MLD)	69.22	68.00	87%
6	BRTS Project Phase - I (DPR-1)	87.60	73.20	90%
7	BRTS Project Phase - I (DPR-2)	405.72	177.73	32%
8	Storm Water Drainage (West Zone)	59.14	44.43	83%
9	Storm water Drainage (South and Central Zone)	120.88	73.45	58%
10	Storm water Drainage (North and East zone)	122.83	69.70	73%
11	Construction of 4-lane Road over Bridge on Ahmedabad-Mumbai B.G. railway line at Ambika Tube Crossing	15.00	21.04	72%
12	Construction of ROB on Ahmedabad Mumbai B.G. line	21.44	17.06	98%
13	Construction of four lane ROB at omkar crossing - Memco	18.51	17.54	65%
14	BRTS Project Phase - II (DPR-1)	488.13	0.00	Work in Progress
15	DPR of Sewerage network of East AUDA area of Ahmedabad City	77.65	0.00	Tenders Under Process
16	DPR for sewerage network of West AUDA area of Ahmedabad City	235.41	0.00	Tenders Under Process
17	SOLID WASTE MANAGEMENT OF AHMEDABAD	118.84	1.66	Work in Progress
18	Construction of major and minor radial roads phase - 1	50.13	52.23	Completed
19	Construction of six lane fly over bridge on 132" ring road on sola junction	18.57	21.64	Completed
20	construction of 4-lane ROB on Sabarmati - viramgam B.G. Railway line near Chanakypuri	20.11	13.47	Completed
21	Construction of six lane fly over bridge on 132" ring road on shivranjani junction	16.70	18.01	Completed
22	Construction of six lane fly over bridge on 132" ring road on Memnagar junction	15.13	18.73	Completed
23	Terminal sewage pumping station and sewage treatment plant near vasna for west AUDA area	106.92	28.43	34%
24	Terminal sewage pumping station and sewage treatment plant near vinzol for east AUDA area	36.81	9.86	32%
25	Catchment Development And Drainage For Water Bodies Development And Flood Relief Project (For Ahmedabad Peripheral Urban Area Of Ahmedabad Municipal Corporation)	104.75	23.24	27%
<b>Sub-mission II (Basic Services for Urban Poor)</b>				
26	EWS housing in Peripheral areas of Ahmedabad (AUDA)	98.13	79.59	80%
27	Housing for Urban Poor in AUDA area	87.06	28.23	21%
28	DPR for housing project for urban poor	338.76	97.11	27%
<b>TOTAL OF AHMEDABAD</b>		<b>2840.29</b>	<b>1033.93</b>	

<b>Note :</b>	<b>DPR sent for Approval of Government</b>	<b>Amount (in crores)</b>
<b>1</b>	<b>Revitalization of Bhadra Fort Precincts</b>	<b>92.28</b>